

CYNGOR SIR CEREDIGION

Adroddiad i'r:	Cabinet
Dyddiad y Cyfarfod:	7 Mawrth 2023
Teitl:	Adroddiad Monitro'r Rhaglen Gyfalaf Chwarter 3
Pwrpas yr adroddiad:	Adrodd ar y Gwariant Cyfalaf hyd yma
Er:	Gwybodaeth
Portffolio Cabinet ac Aelod Cabinet:	Y Cyngorydd Gareth Davies, Aelod Cabinet ar gyfer Cyllid a Chaffael

1. Y Sefyllfa Gyffredinol

Mae manylion gwariant diweddaraf y Rhaglen Gyfalaf hyd at ddiwedd mis Rhagfyr (Cyfnod 9) ynghlwm yn Atodiad A.

Cyfanswm y gwariant yw £14m, sy'n cyd-fynd â'r disgwyliadau. Cyllideb weithio gyfan y Rhaglen Gyfalaf yw £35.3m (ac eithrio Cronfeydd wrth Gefn) a gymeradwywyd gan y Cyngor ar 2 Mawrth 2023.

Llesiant Cenedlaethau'r Dyfodol:	Oes Asesiad Effaith Integredig wedi ei gwblhau? Os na, esboniwch pam Crynodeb: Hirdymor: Cydweithio: Cynnwys: Atal: Integreiddio:	Nid yw'r adroddiad hwn yn cyfeirio at newid i wasanaeth na pholisi.
Argymhelliad:	Nodi'r adroddiad a'r perfformiad ariannol llwyddiannus	
Rheswm / Rhesymau dros y penderfyniad:	Nid oes angen un	
Trosolwg a Chraffu:	Ystyriwyd yn ystod y broses o bennu'r gyllideb	
Fframwaith Polisi:	Strategaeth Ariannol Tymor Canolig	
Amcanion Llesiant Corfforaethol:	Mae'r Rhaglen Gyfalaf yn sail i'r holl Flaenoriaethau Corfforaethol.	
Goblygiadau Cyllid a Chaffael:	Yn cydymffurfio	

Goblygiadau cyfreithiol:	Dim
Goblygiadau staffio:	Dim
Goblygiadau eiddo / asedau:	Dim yn uniongyrchol
Risg(iau):	Risg o ddiffyg cyllid os bydd gorwariant sylweddol
Pwerau Statudol:	Deddf Cyllid Llywodraeth Leol 1992
Papurau Cefndir:	Rhaglen Gyfalaf 3 blynedd
Atodiadau:	A – Adroddiad Monitro'r Rhaglen Gyfalaf
Swyddog Arweiniol Corfforaethol:	Duncan Hall, Swyddog Arweiniol Corfforaethol: Cyllid a Chaffael
Swyddog Adrodd:	Liz Jones (Cyfrifydd Cynorthwyol)
Dyddiad:	20 Chwefror 2023

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
--	-----------------------------------	---------------------------------	--	------------------------------	-------------------	-------------------

Schools and Culture

21st Century Schools programme (Band B)	NJ	5,322	3,678	1,644	CCC/Grant	No issues to report
Reducing Infant Class Sizes	NJ	909	909	(0)	Grant	No issues to report
Childcare Provision	NJ	365	30	335	Grant	No issues to report
Additional Kitchen Equipement for Schools to support the roll out of Free School meals	NJ	1,368	338	1,030	Grant	WG have approved that £798k of funding can be carry forward into 2023/24 due to delays in spending. Spend is slightly ahead of the funding profile - but there is flexibility with WG. This is a £5.6m four year project which commenced in 22/23.
Welsh Medium Immersion Centre and New classroom block	NJ	30	57	(27)	Grant	
Community Focus Schools	NJ	456	197	259	Grant	No issues to report
Support for Learners with Additional Learning needs	NJ	456	456	(0)	Grant	No issues to report
School - additional Capital works	NJ	2,102	664	1,438	Grant	Awaiting the approval from WG to Carry forward £1m of funding into 2023/24 due to delayed spend on this scheme.
Underfloor Heating System - Schools	NJ	196	199	(3)	CCC	No issues to report
Urgent Works Schools	NJ	150	5	145	CCC	No issues to report
Total - Schools and Culture		11,354	6,534	4,820		

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
--	--	--	--	---------------------------------------	---------------------------	--------------------------

Porth Cymorth Cynnar

Community Hub - Lampeter	CY	1,440	729	711	CCC/Grant	No issues to report
Wellbeing Centres - Urgent Works	CY	105	-	105	CCC	No issues to report
Sports Wales Wellbeing Centres Facilities upgrades	CY	134	-	134	CCC/Grant	No issues to report
Artificial Sports Pitches	CY	533	51	482	CCC/Grant	No issues to report
Grants to Aberaeron and Calon Tysul Swimming Pools	CY	280	-	280	Grant	Expenditure is not expected until Qtr. 4
Total - Porth Cymorth Cynnar		2,492	781	1,711		

Economic and Regeneration

Sewage Treatment Works	LG	100	32	68	CCC	No issues to report There has been several urgent pieces of work undertaken including work at on the Biomass & Lift at the Penmorfa offices - as a result an overspend of £35k for the year is already forecast. Any other urgent work will increase the overspend. Other budget headings will be reviewed to identify additional budget. £30k of expenditure is planned on PV's at Cardigan Secondary School - and £23k on Llwyn yr Eos School. An underspend at year end is anticipated.
Urgent Works Other	LG	100	88	12	CCC	
Buildings - Invest to Save	LG	175	2	173	CCC	

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
Public Conveniences - Charging Mechanisms	LG	50	45	5	CCC	No issues to report
Asset Development Programme	AD	183	2	181	Grant	WG have agreed to carry forward any unspent grant funding into 2023/24
Market Hall Cardigan	AD	380	229	151	CCC	WG have agreed to increase their grant funding to the preservation trust and the Council has agreed to increase its funding by £100k - these figures will be reflected in updated budgets for 23/24.
Footbridge Replacement Programme	AD	50	52	(2)	CCC	No Issues to report
Lampeter Town Centre Green infrastructure Enhancements	AD	82	73	9	Grant	Work has been completed - it is likely that the grant will be underspent
Access Improvement Grant	AD	79	48	31	Grant	No Issues to report
Green Recovery Delivery Partnership PriorityThemes	AD	20	2	18	Grant	No Issues to report
Local Places for nature Capital	AD	267	101	166	Grant	No Issues to report
Levelling up Projects	AD	1,905	887	1,018	Grant	There is on-going dialogue with all partners and UK govt to ensure spend and funding is maximised
Nature Network Fund - Afon Teifi SAC Catchment	AD	150	-	150	Grant	No Issues to report
Transforming Towns Cardigan Mash Project	AD	540	-	540	Grant	The owner of the Cardigan Mash project is seeking to re-profile the project due to cost estimates increasing - this is currently being discussed with WG.
Total - Economic and Regeneration		4,081	1,560	2,521		

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
<u>Highways and Environmental Services</u>						
Environmental Services	GJ	90	66	24	CCC	No Issues to report
General Highways Improvements	PJ	2,281	1,160	1,121	CCC	No Issues to report
Public Highways Refurbishment	PJ	165	149	16	Grant	Grant carried forward from 21/22
Street Lighting Programme	PJ	57	61	(4)	CCC	There is a very minor overspend.
Ultra Low Emissions Vehicle Transformation	PJ	364	358	6	Grant	The scheme has been completed.
EV Charging Infrastructure Grant (WLGA)	PJ	300	10	290	Grant	No Issues to report
On Street Residential Chargepoint Scheme	PJ	273	-	273	Grant	No Issues to report
ATF Core Funding 2022/23	PJ	510	102	408	Grant	No Issues to report
LTF Regional Bus Core Allocation	PJ	250	-	250	Grant	No Issues to report
20mph Core Allocation	PJ	391	228	163	Grant	No Issues to report
SRIC Llanrhystud	PJ	40	6	34	Grant	No Issues to report
Ceredigion Bus Infrastructure	PJ	1,952	73	1,879	Grant	No Issues to report

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
Flood Alleviation Schemes Llandre/Borth Leat	RLL	69	3	66	Grant	No Issues to report
Coastal Protection Aberaeron	RLL	139	140	(1)	Grant	No Issues to report
Coastal Protection Aberystwyth	RLL	275	4	271	Grant	No Issues to report
Borth & Ynyslas Coastal Protection	RLL	23	3	20	Grant	No Issues to report
Flood, Coastal and Risk Management, Capel Bangor and Tal-y-bont	RLL	151	9	142	Grant	No Issues to report
Coastal Protection Aberaeron/Aberystwyth	RLL	2,000	-	2,000	Grant	Work is on-going with the development of the schemes
Fleet Replacement	GJ	845	678	167	CCC	The majority of the budget is fully committed - no issues expected. The scheme has been completed.
Absorbent Hygiene Product (AHP) Waste	GJ	24	24	0	Grant	
Total - Highways and Environmental Services		10,199	3,074	7,125		

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
<u>Porth Gofal</u>						
Disabled Facilities Grants	LH	1,400	707	693	CCC	No Issues to report
Promote the independence of people in their own homes Grant	LH	229	10	219	Grant	No Issues to report
Home Improvement & Houses into Homes Loan Schemes	LH	100	20	80	Grant/Loan	No Issues to report
Enable Grant for Independent Living	LH	146	54	92	Grant	No Issues to report
Warm Homes Energy Measures Grants	LH	486	122	364	Grant	The completion date for this scheme has been extended to May 23.
Camu Mlaen - Canolfan Steffan	NL	78	70	8	CCC	No Issues to report
Urgent Works - Residential Homes	NL	223	(0)	223	CCC	It is anticipated that the total spend to the end of March 23 will be c£140k
Day Centres - Public Protection and Environmental improvements	NL	224	189	35	CCC	Scheme is nearing completion The works are due to be completed in March 23. An overspend has been identified of c£100k - funding is being reviewed.
Intermediate Care Fund - Hafan Deg Dementia Project	NL	370	169	201	CCC/Grant	Additional Grant funding is required together with an extension to when the funding can be spent - these issues are being discussed with WG.
Intermediate Care Fund - Safe Accommodation for Children	NL	300	1	299	Grant	No Issues to report
Residential Homes upgrade	NL	499	162	337	CCC	No Issues to report
Intermediate Care Fund- Property Purchases & Renovations	LH	129	112	17	Grant	The renovation of 12 Cambrian Place is due to be completed by year-end WG have approved an extension to the scheme end date to 31st March 2024 .
Land and Buildings Development Fund	LH	400	0	400	Grant	No Issues to report
HCF - Housing with Care Fund	LH	161	57	104	Grant	No Issues to report
Total - Porth Gofal		4,745	1,672	3,073		

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
<u>UK Shared Prosperity Fund</u>						
Uk Shared Prosperity Fund (Powys and Ceredigion)	CJE	556	-	556	Grant	The funding is split £196k Ceredigion and £360k Powys.
Total - Uk Shared Prosperity Fund		556	-	556		
<u>Customer Contact</u>						
ICT Hardware	AM	297	274	23	CCC	No Issues to report
Smart Mobile Phones	AM	30	27	3	CCC	No Issues to report
Total - Customer Contact		327	302	25		
<u>Finance & Procurement</u>						
Community Grant Scheme	JD	200	74	126	CCC	Commitments to the end of December c£177k
Total - Finance & Procurement		200	74	126		
<u>Democratic Services</u>						
Council Chamber Equipment upgrade Phase 2	LE	32	39	(7)	CCC/Grant	There will be a revenue contribution made to cover the overspend.
Total - Democratic Services		32	39	(7)	-	

Qtr. 3 Capital Monitoring Report to the end of December, 2022

	Corporate/ Service Managers	Latest Budget Total £'000	Total Expenditure to date £'000	Budget Remaining £'000	Funding Source	Notes for Cabinet
<u>Brought Forward Commitments</u>		33,986	14,036	19,950		
Brought forward Commitments (Old schemes)		-	7	(7)		No Issues to report
		-	7	(7)		
TOTAL WORKING PROGRAMME		33,986	14,043	19,943		
Contingencies	JD	276	-	276		
New Approved Grants/Match funding for grant schemes	JD	1,016	-	1,016		
Total - Contingencies		1,292	-	1,292		
TOTAL OVERALL PROGRAMME		35,278	14,043	21,235		